

## RESOLUTION NO. 2025-47

A Resolution authorizing the execution of a Change Order for the Cypress and Fellows Paving Project 2024-10.

### RECITALS:

**Whereas**, the City entered into a contract with K&E Paving, Incorporated DBA H&H Paving on April 10, 2025 for paving of SW Cypress Street from SW Locust Street to SW Second Street; and

**Whereas**, On July 18, 2025 Change Order 1 authorized the construction of additional curb ramps, authorizing no additional funds (due to prior cost savings), and extending the completion date to September 30, 2025 ; and

**Whereas**, having realized prior cost savings, and due to the excellent rates established with this contract, Staff recommends authorizing a Change Order to add \$364,746.75, bringing the project total to \$1,201,183.01 which includes the remaining contingency; and

**Whereas**, Adequate funding for this project is included in the FY25 and FY 26 Street Services Fund (45) budget.

**NOW, THEREFORE, BE IT RESOLVED BY THE COMMON COUNCIL OF THE CITY OF McMinnville, OREGON, as follows:**


1. That the City Manager is authorized to execute a Change Order with K&E Paving DBA H&H Paving, increasing the project budget amount to \$1,201,183.01 which would accommodate a revised contract amount of \$1,189,943.28 and a remaining contingency of \$11,239.73, for the Cypress and Fellows Paving project 2024-10.
2. That this resolution shall take effect immediately upon passage and shall continue in full force and effect until modified, revoked, or replaced.

Adopted by the Common Council of the City of McMinnville at a regular meeting held the 12th day of August, 2025 by the following votes:

Ayes: Geary, Cunningham, Tucholsky, Chenoweth, Peralta


Nays: \_\_\_\_\_

Approved this 12th day of August 2025.



\_\_\_\_\_  
MAYOR

Approved as to form:

  
\_\_\_\_\_  
City Attorney

Attest:

  
\_\_\_\_\_  
City Recorder